



Mahon Services
 P.O. Box 281 Philo, OH 43771
 (740) 487-5326
 mathew@mahonservices.com

Plumbing Testing

Both the water supply and the drainage system have been tested at the factory. It is essential that they both be rechecked on site for leaks that may have been caused during transit.

SUPPLY SYSTEM TESTING:

- | | | |
|--------|----|---|
| 1) Yes | No | Visual inspection for leaks at all connections to fixtures |
| 2) Yes | No | Tactile inspection for leaks at all connections to fixtures |

DRAINAGE SYSTEM TESTING:

Installer shall perform the following test and provide results to the Inspector. Inspector may request to be present for these tests.

FLOOD LEVEL TEST

- Cap off Main Drain under home
- Plug tub/shower drains
- Fill system to level of toilet bowl rim
- Release trapped air in shower and tub and re-plug
- Refill to rim of toilet
- Let stand for 15 minutes
- Check for water leaks
- Check level in toilet to determine loss of fluid
- Repair leaks and retest
- Repeat until passes test
- Remove caps and allow system to drain.

- | | | |
|--------|----|--------------------------|
| 3) Yes | No | Drain system passes test |
|--------|----|--------------------------|

Note: A HUD home will never pass a can test, also called a bowl test, due to the air admittance valves or Stutter vents that are required under the sinks and lavatories.

DO NOT PERFORM A BOWL TEST OR A CAN TEST.

Approved _____
 Disapproved _____ Permit # _____

(Remarks)

 Signature Installer/Homeowner or Plumber

 Print

 Date